Disposal Center Relocation

Draft Time Line

2026-04-16

Task #	Task	Contractor	10-Apr	17-Apr	24-Apr	1-May	8-May	15-May	22-May	29-May	5-Jun	12-Jun	19-Jun	26-Jun	3-Jul	10-Jul	17-Jul	24-Jul	31-Jul	7-Aug	14-Aug	21-Aug
1.1	Concrete Spec	Town																				
1.2	Electrical Spec	Town																				
2	Permiting																					
2.1	Raise Permit																					
2.2	Construction Permit																					
2.3	Town Board Review			Decision																		
2.4	Electors Approval				Decision																	
2.5.1	Bid Concrete			Publish		Award																
2.5.2	Bid Building	Town			Publish			Award														
3.1	Site Prep - Grade	Town																				
3.2	Site Prep - Fill	Town																				
3.3	Site Prep - Concrete	Town																				
3.4	Stake Site for Construction	Town																				
4	Install Light Poles	Town																				
5	Concrete Pads	Contractor																				
6	Building	Contractor																				
7	Install Service/Meter	SCCE																				
8	Electrical - yard and bldg	Contractor																				
9	Relocate Disposal Center	Town													Open House Sometime Here							
10	Yard Lights	Town																				
11	Gate Relocation (2x)	Town																				
12	Fencing	???																				
13	Landscaping	Town																			Fall	
14	Seeding	Town																			Fall	
15	Erosion Control	Town																				